

**United Independent School District
Portable Buildings
RFP 2012-070**

Contractor	Industrial Laminates Corporation dba ILCOR		Palomar Modular Buildings, LCC		Sustainable Modular Management Inc.		Texas Classrooms Systems, Inc.	
Classroom Building 24' X 64'	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings
1 to 5	\$79,000.00	60-120 days	\$83,715.00	60 days	\$153,499.00	90 days	\$69,436.00	60-90 days
6 to 10	\$78,000.00	120-180 days	\$82,878.00		\$153,499.00	110 days	\$68,436.00	120 days
11 to 15	\$77,000.00	180-240 days	\$82,668.00		\$153,499.00	120 days	\$67,436.00	150 days
16+	\$76,000.00	240-360 days	\$82,459.00		\$153,499.00	120 days	\$67,436.00	180 days
Cafeteria Building 24' X 64'	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings
1	\$82,000.00	60 days	\$84,443.00	60 days	\$152,113.00	90 days	No bid	
2+	\$81,000.00	90 days	\$83,559.00		\$152,113.00	90 days		
Restroom Building 24' X 24'	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings	Unit Price	Projected Time Required to Complete this Quantity of said Buildings
1 to 5	\$81,000.00	60-120 days	\$71,715.00	60 days	\$115,713.00	90 days	\$78,836.00	60 days
6 to 10	\$80,000.00	120-180 days	\$70,998.00		\$115,713.00	110 days	\$78,369.00	90 days
11 to 15	\$79,000.00	180-240 days	\$70,819.00		\$115,713.00	120 days	\$77,836.00	120 days
16+	\$78,000.00	240-360 days	\$70,639.00		\$115,713.00	120 days	\$77,369.00	150 days
Notes:	None		Alternate building specifications.		Deviations / betterments to floor joists and exterior walls see proposal.		Can sharpen a bit more on his pricing but would need to know exact # of buildings and start middle of March.	

One vendor submitted a "No bid."